



M. REQUIRED WARRANTY & INSTALLATION CHECKLIST

Please complete one form for each location

SIGN OWNER

Company: _____
 Contact: _____
 Contact Phone: _____
 Store Address: _____

 Store Number: _____
 Sign Phone No: _____
 (if applicable)

INSTALLER

Company: _____
 Phone: _____
 Address: _____

 Blair M#: _____

CONFIRM THE FOLLOWING ITEMS AS COMPLETED. Email or fax completed checklist, invoice, and photos to initiate the warranty. Send to LEDwarranty@blaircompanies.com or fax to 814-949-8293, Attn: LED Warranty.

- Sign Mounting: *Please check with the owner or general contractor for any changes to the sign placement, height, or orientation before proceeding. Report any discrepancy from the plans.*
- Receipt of all required parts (sign, control panel, laptop and radios)
- Receipt of all documents:
 - Instruction Manual (on web)
 - Operator Instruction Manual
- Upon completion of the installation, all manuals left with store manager or owner AND the site was trained on using the laptop.
- Proper installation of all the following components is in accordance with Blair Companies' Installation Guide to assure that each component is operating properly. *(Please make note of any problems/resolutions on a separate sheet of paper and submit with this checklist.)*
 - Control Panel
 - LED Tiles on both sides
 - Grounding Rod
 - Light sensor at 4'-5' high
 - Data Cables tied to the hook of each monochrome tile
 - Radios – Exterior radio mounted to exterior of sign at 4'-5' high; interior radio in line of site and away from potential electronic interference.
- Each set of number modules is fully tested and operational.
- After installation, please send photos, invoice, and this form to Blair Companies. Photos must include the following:
 - **Control Panel** – How & Where the control panel is mounted with silicone around the lid
 - **Data Cables** – Showing cables tied to the hook on a tile
 - **Grounding Rod** – Interior or Exterior
 - **Radio in Store** – Must be in clear line of the sign. Mounted up or down **NOT** sideways or under cabinet, and at least 2.5' away from any existing antennas.
 - **Radio on Sign** – Antenna must be mounted on exterior of sign up or down **NOT** sideways, and at least 2.5' away from any existing antennas.
 - **Light sensor** – Must be mounted 4-5' off ground
 - **Top of Sign** – Taken from Interior or Exterior showing sign is sealed and weatherized
 - **Faces of Sign** – Showing LEDs are lighting on both sides of sign with **NO** outages. Photo needs to be taken from a distance of 5X height of display

INSTALLER: By signing, I agree that the sign described at the location above was installed according to the guidelines and that all items on the above checklist were completed. I understand that failure to perform any of the items on the checklist or to install per instructions will result in Installer liability. I also understand that in the event that additional work is required to properly install the sign, all incurred costs will be at my expense.

Installer Name: _____
 Date of Install: _____

Signature: _____

STORE MANAGER / OWNER: By signing, I agree that the installation of the sign described at the location above was demonstrated by the installer to be functioning correctly. The installer has reviewed the Installation Checklist with me and I agree that the installer has completed all items in accordance with the checklist.

Owner Name: _____
 Date: _____

Signature: _____


N. Completion Photo Guidelines

The following photos are necessary to verify proper installation and operation of the system. Note that digital cameras can capture images that may not reflect what is perceived by the human eye, particularly the LED display. This includes brightness/dimness or splotchy LED patterns. Take 2-3 photos of each required view, and check the picture on the camera to verify it reflects actual sign display. Camera settings like exposure setting may need to be increased to accurately portray the situation.

Email photos, along with job number/information to LEDWarranty@blaircompanies.com

- Control panel – How & Where the panel is mounted
- Tied Cables - Each Face showing cables tied
- Grounding Rod – Interior or Exterior
- Radio in Store – Must be in clear line of the sign. Mounted up or down **NOT** sideways or under cabinet, and at least 2.5' away from any existing antennas.
- Radio on Sign – Antenna must be mounted on exterior of sign up or down **NOT** sideways, and at least 2.5' away from any existing antennas.
- Light Sensor – Must be mounted 4-5' off ground
- Top of Sign – Taken from Interior or Exterior showing sign is sealed and weatherized
- Faces of Sign – Showing LEDs are lighting on both sides of sign with **NO** outages. Photo needs to be taken from a distance of 5X height of display


Sample photos



Control Panel



Top of Sign



Tied Cables
(monochrome only)



Face – Side 1



Grounding Rod



Face – Side 2



Radio in Store at least 2.5'
away from other antennas



Radio on Sign at least 2.5'
away from other antennas



Light Sensor